# Project #: 191060

Start Date: **Summer 2019**
Completion Date: **Summer 2020**
Status: **Completed**

# City of Chilliwack - 2019 and 2020 Asphalt Rehabilitation

## Contract Value: $4,035,135.00  Orignal Contract Value: $2,215,000.00

**Explanation for Variance**: Extensive Change Orders initiated by City of Chilliwack.



## Project Highlights:

- 10 Municipal Roadway Reconstruction Projects
- Asphalt overlay – 76,500 m2, Major patching – 13,500 m2
- Installation of Storm Sewer Catch Basins and Lawn Basins.
- Installation of Concrete Islands, Curb & Gutter and Sidewalks
- Micro-Piling and Grade Beams
- Railway Crossing Improvements and Line Markings
- 14,500 MT of Asphalt Paving

## Description:

Excavation and embankment, supply, grading, and installation of granular base and subbase, various types of Geogrid Placement, Milling, Reclaiming, asphalt concrete paving, pavement markings, concrete and asphalt sidewalk, asphalt multi-use pathway, modification of existing and construction of new curb and islands, modification of existing and construction of new Manholes, catch basins and lawn basins, Rail Crossings, sodding and seeding, and gravel shouldering. Explanation of Variance: Extensive Change Orders initiated by City of Chilliwack.

## Team Members:

• Rod Stephens - Project Manager
• Denis Labelle - Construction Manager
• Greg Regier - Estimating Manager
• Max Spedding - General Superintendent

## Client Information:

City of Chilliwack
Colette McDiarmid
**T**: 604-793-2956

## Project Engineers:

City of Chilliwack
, Engineering Department

## Project Associates:

• City of Chilliwack
• Valley/ Testing

